DATES ARE APPROXIMATE	##				##				##				##				2010	
PROJECT	**Q1**	**Q2**	**Q3**	**Q4**	**Q1**	**Q2**	**Q3**	**Q4**	**Q1**	**Q2**	**Q3**	**Q4**	**Q1**	**Q2**	**Q3**	**Q4**	**Q1**	**Q2**
CENTENNIAL ELEM. NEW ADDITION & RENOVATION												COMPLETE						
WINONA ELEM. NEW ADDITION & RENOVATION												COMPLETE						
COYOTE RIDGE ELEMENTARY NEW SCHOOL												######						
MOUNTAIN VIEW HS NEW ADDITION												######						
3405 KINCAID DR ELEMENTRY NEW SCHOOL																	######	
TRANSPORTATION CENTER																	5/1/2009	
TURNER TRACK/FIELD & DRAINAGE												4/1/2008						
BERTHOUD HIGH SCHOOL ADDITION																	5/1/2009	
FERGUSON HS RELOCATION/RENOVATION																	1/4/2009	

DESIGN CONSTRUCTION

MASTER SCHEDULE